

COMPANY NAME
BRICK/BLOCK /SIPHOREX WORKS CHECKLIST

PROJECT ABC					
CLIENT XYZ					
Report No:			Date:		
Location of work		Drg.No.			
Work done TIME : from to					
S.No.	Description of Activity	YES	NO	N/A	Remarks
Checks (Before start of Brick Work)					
1	Was the Materials to be used in Brick/Block Work was Tested and Approved				
2	All the bricks are fully soaked in water before use.				
Checks (During Construction of Brick Work)					
1	Survey and setting out work checked. Plumb bob,line string, brick axe,masons square available with masons				
2	Mechanical Mixer and Marked Measuring Boxes avilable.				
3	Surface over which brickwork is to be done has been cleaned,Bed of cement mortar for first layer was prepared.				
4	Horizontal and vertical joints for each layer filled fully and neatly with cement mortar,Respected bond maintained through out the works.				
5	Joint thickness is not more than specified limits and racked back up to 10mm on both side				
6	Bricks laid with frog up and filled properly with cement mortar				
7	Continuity of vertical joints in the masonary avoided .				
8	Proportion of cement mortar,bulkage of sand checked ,adjusted & recorded.				
9	The walls taken up truly in line level and plumb and the openings kept as per drawing				
10	All pipe fittings and specials, spouts,holdfasts and other fixtures which are required to be built into the walls embeded properly.				
11	Height of the lift for each days work was checked and maintained.				
12	Curing Done for 7 days and satisfactory				
COMAPNY ENGINEER			CLIENT ENGINEER		
Name		Name			
Sign		Sign			
Date		Date			